## LIST OF NON-COMPLIANCE

## Chu Lai Airport

NO.	Non Compliance	Regulation Reference	Mitigation Measure	Validity
1	Stopway lights have not been installed yet	5.3.16 MAS 1	- Carry out daily, periodic and unexpected inspections of runways pursuant to regulations.	25/4/2024
			- Carry out assessment and report on runway surface condition (RCR) pursuant to regulations.	
			- Continue to maintain the safety management system; Meet the time required to record and coordinate the processing of reflections by airlines operators and relevant units.	
2	The guard post (managed by the military) near the threshold of runway 14 installed in the runway strip does not meet fragility requirements.	3.4.6, 3.4.7, 9.9 MAS 1	<ul> <li>Develop coordination documents with ATC in developing operation measures and takeoff and landing operations.</li> <li>Carry out warning marking and installation of obstacle warning lights.</li> </ul>	25/4/2024
			<ul> <li>Strengthen routine and unscheduled maintenance of runways and runway strips to ensure good operating conditions of the runway and limit the risk of aircraft runway excursion.</li> </ul>	
			- Develop an emergency response plan in case an aircraft rushes off the runway and organize emergency drills pursuant to regulations.	
3	The guard post (managed by the military) near the threshold of runway 32 installed in the runway strip does not meet fragility requirements.	3.4.6, 3.4.7, 9.9 MAS 1	<ul> <li>Develop coordination documents with ATC in developing operation measures and takeoff and landing operations.</li> <li>Carry out warning marking and installation of obstacle warning lights.</li> </ul>	25/4/2024
			- Strengthen routine and unscheduled maintenance of runways and runway strips to ensure good operating conditions of the runway and limit the risk of aircraft runway excursion.	

			- Develop an emergency response plan in case an aircraft rushes off the runway and organize emergency drills pursuant to regulations.	
4	The integrated transformer station of RWY 14 installed in the RWY strip does not meet the fragility requirements	3.4.6, 3.4.7, 9.9 MAS 1	<ul> <li>Develop coordination documents with ATC in developing operation measures and takeoff and landing operations.</li> <li>Carry out warning marking and installation of obstacle warning lights.</li> <li>Strengthen routine and unscheduled maintenance of runways and runway strips to ensure good operating conditions of the runway and limit the risk of aircraft runway excursion.</li> <li>Develop an emergency response plan in case an aircraft rushes off the runway and organize emergency drills pursuant to regulations.</li> </ul>	25/4/2024